



CONSTRUCTION STAGING BY SECTION

- PHASE 1**
1. IN WORK AREA 1A.2, FOLLOW STEPS 1-10.
 2. SLOPE EROSION CONTROL MEASURES HAVE BEEN INSTALLED. EARTHWORK MAY BE PROCEEDED.
 3. EXCESS MATERIAL WILL BE TEMPORARILY STOCKPILED AS NOTED ON PLANS 18-22. CONSTRUCTION MAY BEGIN IN WORK AREA 1A.3.
 4. TEMPORARILY STOCKPILED MATERIAL WILL BE COVERED WITH STABILIZED STRIPS.
 5. THING OF UTILITY AND STORMWATER STRUCTURES IS AT THE CONTRACTOR'S DISCRETION.

TYPICAL EROSION AND SEDIMENT CONTROL SEQUENCING

- PRE-CONSTRUCTION AND SITE PREPARATION**
1. EROSION CONTROL SCHEDULE.
 2. DRYING INSPECTION SCHEDULE. REVIEW STORMWATER POLLUTION PREVENTION PLAN.
 3. STAKEOUT ROAD CENTERLINE, CLEANING LINES, WETLANDS, AND STREAMS.
 4. SLOPE PROTECTION AT EXISTING OUTLETS, POND, BO-LODS, DARTH BENCH, AND INLET PROTECTION AT EXISTING OUTLETS.
 5. INSTALL TEMPORARY DIVERSION SWALES.
 6. CUT AND REMOVE EXISTING TREES AND LOGS. DO NOT GRUB STUMPS.
 7. TEMPORARILY REMOVE AND DEMONSTRATE CONTROL STRUCTURES.
 8. CONSTRUCTION OF CLEANING AREAS NOT INCLUDED IN INITIAL EARTHWORK.
 9. INSTALL WATER BARS IN LOCATIONS AS SPECIFIED BY ON-SITE EROSION AND SEDIMENT CONTROL PLAN.
 10. INSTALL TEMPORARY DIVERSION SWALES INCLUDING INLET AND OUTLET PROTECTION AND PERMANENT OUTLETS WHERE APPROPRIATE.

- EROSION AND SEDIMENT CONTROL LOCATIONS, EXCAVATE SEDIMENT BASINS AND SLOPE TEMPORARY DIVERSION SWALES**
11. INSTALL CHECKDAMS AS REQUIRED.
 12. INSTALL PERMANENT DIVERSION SWALES.
 13. INSTALL PERMANENT DIVERSION SWALES.
 14. GRUB REMAINING STUMPS, REMOVE LOGS AND LIMBS WITH INLET PROTECTION, POND, AND PERMANENT DRAINAGE STRUCTURES WITH INLET AND OUTLET PROTECTION.
 15. BUILD ROADS AND STABILIZE.
 16. BUILD ROADS AND STABILIZE.
 17. CONSTRUCT AND BUILD PERMANENT STORMWATER STRUCTURES.
 18. SEED AND MULCH ALL BARE SOIL AREAS TO REMAIN UNDISTURBED FOR WORK AREA 1A.2.
 19. APPLY FOLDED EROSION CONTROL PRODUCT OR HYDROSEED A MIXTURE OF WOOD FIBER MULCH WITH FERTILIZER ON TO ALL SLOPES, 1% OR GREATER.
 20. INSTALL/REPAIR ALL INLET AND OUTLET PROTECTION, PERMANENT SWALE.
 21. INSTALL/REPAIR ALL INLET AND OUTLET PROTECTION, PERMANENT SWALE.
 22. REMOVE SEDIMENT FROM TRAPPING DEVICES.
- PERMANENT STABILIZATION**
23. REPAIR/RE-SEED ALL BARE SPOTS.
 24. REPAIR/RE-SEED ALL STORMWATER BASINS OR CONVERT SEDIMENT BASINS.
 25. STABILIZE SLOPE SCOPES.
 26. REPAIR/RE-SEED ALL AREAS AS SPECIFIED BY EROSION CONTROL PLAN.
 27. RECEIVE CERTIFICATION OF STABILIZATION FROM EROSION AND SEDIMENT CONTROL PLAN.
 28. CLEAN ALL STORMWATER SYSTEMS OF SEDIMENT, TRASH, AND DEBRIS.
 29. REMOVE ALL SEDIMENT FROM SEDIMENT CONTROL MEASURES AS APPROVED BY THE EROSION AND SEDIMENT CONTROL PLAN.

LEGEND

SYMBOL

PROPERTY BOUNDARY

WORK AREA

HALL ROAD

SILT FENCE

DIVERSION SWALE

CONVEYANCE SWALE

STORMWATER PIPE

DEMATERING DISPERSION PIPE

SEDIMENT BASIN DEMATERING PIPE

SEDIMENT BASIN

STABILIZED WORK AREA

SCALE: 1"=50'



the LA Group
 Landscape Architecture
 and Engineering, PC
 40 Long Alley
 Stratoga Springs
 New York 12586
 F 518.857-2180
 www.thelagroup.com

© The LA Group 2016
 Design: MTL/ITS
 Drawn: MTL/ITS
 Checked: KJF/SLA

This drawing is the property of the firm.
 No part of this drawing may be reproduced
 or transmitted in any form or by any means
 electronic, mechanical, photocopying, recording,
 or by any information storage and retrieval
 system, without the prior written permission
 of the firm.

SUBMITTER:
 FOR REGULATORY
 APPROVALS ONLY

PREPARED FOR:
 Crossroads Ventures, L.L.C.
 PO Box 267
 Mt. Tremper, NY 12457

The Modified Belleayre Resort at Catskill Park
 Wildacres Resort & The Highmount Spa Resort
 Town of Shandaken & Town of Middletown, New York

Title:
 Sediment and Erosion Control Plan- Wildacres

Key Plan
 NORTH
 Revisions
 Project: 07074
 Date: 03/20/2017
 Drawing: L-3.03